

Preparation Timeline

72 Hours Out

Check	Task- 72 Hours Out	Date	Time
_____	Secure all roof hatches and remove antennas, and loose objects from roofs	_____	_____
_____	Check all AC units to insure all inspection panels are secure	_____	_____
_____	Check and remove any broken branches from trees/shrubs. Contact local vendor regarding pickup schedule	_____	_____
_____	Move all outside trash cans and other potential missiles to the interior	_____	_____
_____	Remove all flags, banners, signs, etc.	_____	_____
_____	Tie down dumpsters and other items that cannot be brought inside.	_____	_____
_____	Top off generator with fuel-test and service under load	_____	_____
_____	Fill all vehicles with gas and maintain at full or near full level	_____	_____